

## 2020 Physical Education Project Status Report

11/13/2017

Based on the today's start date of 11/13/17, the Physical Education Project has a completion date of 2/19/20. Project milestone dates include:

Start project grading	11/13/17
Start soils mass export	12/18/17
Building A (Field House) pad complete	12/19/17
Building A (Field House) foundation complete	3/6/18
Finish soils mass export	4/20/18
Building A (Field House) concrete complete	11/15/18
Flex / Practice Field complete	6/27/18
Visiting Bleachers complete	9/21/18
Building C (Restroom) Complete	10/31/18
Stadium Track & Field Utilities complete	12/24/18
Building B (Concession / Restroom) complete	1/3/19
Building A (Field House) Dry In complete	3/6/19
Building D (Broadcast) complete	5/30/19
Stadium Track & Field complete	7/24/19
Sitework / Landscaping complete	1/22/20
Project complete	2/19/20

This schedule assumes a 20 day weather contingency, but no other project contingencies in this schedule. Potential risks include:

1. The Building E (Scoreboard) completion is scheduled as 1/11/19. This work is currently on hold, and the schedule will be updated after District direction on the potential re-design.
2. The Parking Structure at Lot R is currently scheduled to be complete by the end of May 2020. This new structure drives the critical path of the project through the site due to its revision to project infrastructure and sequence of activities. We will work to improve this date, but the Stadium Track & Field building can be occupied while the Lot R Parking Structure is being completed.

Regards.

Gary Gidcumb, Architect LEED AP  
Mt. San Antonio College  
Facilities Building 46, 1100 N. Grand Ave, Walnut, CA 91789  
O (909) 274-5739, F(909) 274-2931, C(909) 762-6071