

PROJECT INSPECTOR SEMI-MONTHLY REPORT

This form shall be completed by the Project Inspector, in accordance with California Code of Regulations, Title 24, Part 1, Section 4-337. Use DSA 155 Instructions as a guideline for completion and distribution of this form.

School District/Owner: Mt. San Antonio College		DSA File #: 19 - C7
Project Name/School: Mt.SAC Physical Education Center Phase-2		DSA App. #: 03 - 120059
From: (Name of Project Inspector) DSA Certification #: Name: David Pasos 6131		DSA 152 Card #(s): 01, 02, SW <i>(List all inspection card numbers for which this report applies.)</i>
Report #: 41	Date of Report: 08-18-22	
Number of attached pages: (If none, enter "0.") 0		
REPORTING PERIOD DATES	From: 08-01-22	To: 08-16-22
Construction project is estimated to be <u>70</u> % complete at this time.		
Note that DSA approved construction documents, referred to below, are those portions of the construction documents, duly approved by the DSA, that contain information related to and affecting the Structural Safety, Fire/Life Safety and Accessibility portions of the project		

PROVIDE THE FOLLOWING INFORMATION FOR THE REPORTING TIME PERIOD: (Continues on Pages 2 & 3)

STATUS OF CONSTRUCTION WORK: (Provide a brief description of work in progress, including a listing of fabrication work performed off-site. Attach additional pages if necessary.)

Gymnasium, Aquatic Center Structure; Utilities contractors are currently working on rough-in overhead work at segments A, B, C and D at levels 1 and 2. Metal stud framing contractor has finished working on installation of metal stud framing at segments A, B, C and D levels 1 and 2. Installation of drywall at main building is ongoing. Curtain wall contractor is currently working on installation of curtain wall Glazing at second level segment A around running track area and at various locations of job site. Exterior cladding contractor is currently working on installation of aluminum panels at south side of exterior of building.

Miscellaneous site work;

JMI Inc is on site working on tie-in's of underground wet utilities at north side of main building.

Steel Contractor has finished working on erection of segment F (Pedestrian Bridge) per CCD # 066.

Pool contractor is currently on site and is working on installation of 8" and 10" gutter outlet lines around dive pool and competition pool. Pool contractor has also began working on installation of tile at Dive pool.

Plumbing contractor is currently working on installation of gas line.

Site concrete contractor is currently working on site concrete work at east side of project.

Total no. RFI'S: 940

Total no. of CCD'S (Category A) 071 (Approved:61 Unapproved 10 Cancelled 0)

PROJECT INSPECTOR SEMI-MONTHLY REPORT

Report #: 41	Date of Report: 08-18-22	DSA App. #: 03 - 120059
--------------	--------------------------	-------------------------

PROVIDE THE FOLLOWING INFORMATION FOR THE REPORTING TIME PERIOD (Continued from Page 1)

PROBLEMS OR NON-COMPLYING CONDITIONS: (Complete Sections A and B.)	
A	DEVIATIONS RELATED TO THE WORK SHOWN IN THE DSA APPROVED CONSTRUCTION DOCUMENTS (Check the applicable boxes and provide the notice numbers from the form DSA 154 used to notice the deviations/resolutions.)
<input checked="" type="checkbox"/>	There are unresolved deviations for this reporting period.
	Form DSA 154 Notice Numbers 15
<input type="checkbox"/>	There are resolved deviations for this reporting period.
<input type="checkbox"/>	There are no unresolved/resolved deviations for this reporting period.
	N/A
B	DEVIATIONS RELATED TO OTHER WORK SHOWN IN THE CONSTRUCTION DOCUMENTS (Check applicable boxes and provide required information.)
<input checked="" type="checkbox"/>	There are no unresolved/resolved deviations for this reporting period.
<input type="checkbox"/>	There are unresolved deviations for this reporting period.
<input type="checkbox"/>	There are resolved deviations for this reporting period. (Provide brief description of resolved deviations and how resolved. Attach additional pages if needed.)

PROJECT INSPECTOR SEMI-MONTHLY REPORT

Report #: 41	Date of Report: 08-18-22	DSA App. #: 03 - 120059
---------------------	---------------------------------	--------------------------------

PROVIDE THE FOLLOWING INFORMATION FOR THE REPORTING TIME PERIOD (Continued from Page 1)

DSA FIELD TRIP NOTES ISSUED DURING THIS REPORTING PERIOD
(Check the applicable boxes and provide the required information.)

<input checked="" type="checkbox"/>	There were no DSA Field Trip Notes issued.														
<input type="checkbox"/>	There were DSA Field Trip Notes issued. <i>(Complete below table.)</i>														
	<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:20%; border-bottom: 1px solid black;">Dates Issued:</th> <th style="border-bottom: 1px solid black;">Does Field Trip Note require action by the Architect?</th> </tr> </thead> <tbody> <tr> <td style="border-bottom: 1px solid black;"></td> <td style="border-bottom: 1px solid black;"><input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</td> </tr> <tr> <td style="border-bottom: 1px solid black;"></td> <td style="border-bottom: 1px solid black;"><input type="checkbox"/> Yes <input type="checkbox"/> No</td> </tr> <tr> <td style="border-bottom: 1px solid black;"></td> <td style="border-bottom: 1px solid black;"><input type="checkbox"/> Yes <input type="checkbox"/> No</td> </tr> <tr> <td style="border-bottom: 1px solid black;"></td> <td style="border-bottom: 1px solid black;"><input type="checkbox"/> Yes <input type="checkbox"/> No</td> </tr> <tr> <td style="border-bottom: 1px solid black;"></td> <td style="border-bottom: 1px solid black;"><input type="checkbox"/> Yes <input type="checkbox"/> No</td> </tr> <tr> <td style="border-bottom: 1px solid black;"></td> <td style="border-bottom: 1px solid black;"><input type="checkbox"/> Yes <input type="checkbox"/> No</td> </tr> </tbody> </table>	Dates Issued:	Does Field Trip Note require action by the Architect?		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		<input type="checkbox"/> Yes <input type="checkbox"/> No								
Dates Issued:	Does Field Trip Note require action by the Architect?														
	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No														
	<input type="checkbox"/> Yes <input type="checkbox"/> No														
	<input type="checkbox"/> Yes <input type="checkbox"/> No														
	<input type="checkbox"/> Yes <input type="checkbox"/> No														
	<input type="checkbox"/> Yes <input type="checkbox"/> No														
	<input type="checkbox"/> Yes <input type="checkbox"/> No														

QUESTIONS OR UNUSUAL CONDITIONS: *(List any encountered. Attach additional page if needed.)*
 None

INSTRUCTIONS RECEIVED FROM THE ARCHITECT OR REGISTERED ENGINEER:
(List any. Attach additional page if needed.)
 RFI'S 920 thru 940

OFFICIAL SITE VISITORS: *(List any and whom they represent. May include, architects, registered engineers, laboratory personnel, special inspectors, school district representatives, DSA field representative, etc. Attach additional page if needed.)*
 District Representatives. Lab of record (soils tech & ACI tech) and Welding Inspector, Assistant Inspector is on site on a Full time basis.

Submit completed form electronically to the DSA Regional Office with construction oversight authority for the project (see DSA Procedure PR 13-01).



INSTRUCTIONS: FORM 155

GUIDELINES FOR COMPLETION OF FORM DSA 155 PROJECT INSPECTOR SEMI-MONTHLY REPORT

NOTE: All current forms and instructions are available on the [Forms](#) page on the DSA website.

1. Prepare and submit a separate Semi-Monthly Report (DSA 155) for each project on the 1st and 16th of every month during construction of the project. These are the reporting dates for Semi-Monthly Reports.
2. The first report shall be made on the first reporting date (1st or 16th) after the start of construction. For construction start date, use the date the contractor mobilizes on the project site to begin construction or demolition, if demolition work is included in the project scope and in the Division of the State Architect (DSA) approved construction documents.
3. The final Semi-Monthly Report shall be made on the reporting date (1st or 16th) following substantial completion of construction. For construction substantial completion date, report the date the project construction is sufficiently complete in accordance with the DSA approved construction documents so that the owner can occupy or utilize the project for its intended use, as determined by the project owner and design professional in general responsible charge.
4. If construction is suspended on a project, the Project Inspector shall continue filing Semi-Monthly Reports. For any project where all work is suspended for more than one month, the semi-monthly report shall be made on the reporting date (1st or 16th) after the 30th day of work suspension and shall report the stoppage on that report. No further Semi-Monthly Reports are required until work starts again. Follow the instructions in item #2 above.

FORMAT & CONTENT

Use of form DSA 155 is required.

DISTRIBUTION

1. The report (form DSA 155) shall be filed in the Project Inspector's job file.
2. The Project Inspector shall provide copies of the report (form DSA 155) to the following:
 - The design professional in responsible charge
 - The structural engineer
 - The school district
 - The DSA by electronically as instructed in DSA Procedure PR 13-01.