

Major Project Schedule  
CMPCT  
January 18, 2022

Project	Status	Planned Occupancy
Heritage Hall	Construction 90% complete	Spring 2022
Gymnasium/Aquatic/Wellness	Construction 50% complete	Spring 2023
Student Center	Construction 50% complete	Spring 2023
Lot W/Sand Volleyball	Agency approval/Bid and award	Spring 2023
Campus Store and Instruction Office	Agency approval/Bid and award	Spring 2024
Brackett Field	Initial design	Spring 2025
School of Continuing Education	Initial design	Fall 2025
Technology and Health	Design 50% complete	Spring 2026