

Project: **Business Computer Technology Building**

Date: **June 6, 2017**

	2017																								2018														
	JUNE				JULY				AUGUST				SEPTEMBER				OCTOBER				NOVEMBER				DECEMBER				JANUARY				FEBRUARY						
	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26
Construction										Site work completion / Punch list / Final																													
Buildings B & C (77 & 78)																																							
Furniture Installation	Manufacturing									Delivery / Install																													
Furniture (Fashion/Culinary)														Fashion /Culinary (Custom)																									
AV coordination								AV Coordination																															
IT / Network								IT Network																															
IT / Computer Installation																		IT Computer Installation									LATE												
Building A (79)																																							
Furniture Installation	Manufacturing																	Delivery / Install																					
AV coordination								AV Coordination																															
IT / Network								IT Network																															
IT / Computer Installation																		IT Computer Installation																					
Furniture (Seating)																		Seating																					
Furniture (Lounge)																Lounge																							
Egonomic tools																		Ergonomic																					
Furniture Cable Mangement																		Cable Mangement																					
Move (early)																								Move (early)				LATE											
Training																								Training															
Spring Semester (2/26/18)																																							

	Furniture
	AV installation / coordination
	IT / network
	IT / Computer Installation
	Move in

Construction activity will be completed by December 1 with equipment set up continuing through early January. The "cable management" activity runs concurrent with move in to allow our IT staff and furniture consultants to incorporate individual desktop tools such as printers, adding machines, and task lighting as faculty and staff move in to their office spaces. This schedule provides for teaching in the new facility for the spring 2018 semester.